



212 Administration Building
2000 Airport Road,
Atlanta, Georgia 30341



AIRPORT MEMO

To: All Airport Tenants and Users

From: Airport Administration

Subject: Airfield Crack Seal and Remarking Project

Update Date: August 5, 2026

Good afternoon all,

Phase 3H, 3J, and 3K and have been completed. **Phase 3L** has been completed with the exception of the Hold Bar marking on TWY D at the approach end of RWY 16. That will be addressed at a later time.

Tomorrow (**Thursday August 6th - 0700L**) the cleaning crew will begin cleaning the markings for **Phase 8A and 8B**. During this time the cleaning crew will be able to move out of the way of oncoming aircraft. Please use extreme caution when moving about. Remember these are non-movement areas and ATC is not monitoring that space.

Friday (August 7th) the paint crew will return and begin painting Phase 7A and 7B. Please note that you may not be able to immediately leave your hangar while the crew is actively painting. If time permits they will attempt to make it to Phase 8A and possibly 8B.

IMPORTANT

In continued preparation of **Phase 4** we will be closing **RWY 3L/21R** on **Tuesday (August 11th) from 0700L-1200L**

Phase 4 will officially begin on **Thursday August 13th**. This closure has now been set to **12 days (24hrs/day)** as opposed to the 10 days as written in the phasing map. Please make sure you take note of this change. Please continue to pay attention to NOTAM's, as they will be the most accurate source of closure information.

This will continue to be a fluid project and will move very quickly at times. We will provide updates as quickly as possible as we move through each phase. Please be sure check you email for updates.

Please do not hesitate to contact Korey Barnes, Airport Operations Manager at **(770) 936-5440** or kbarnes@dekalbcountyga.gov, if there are any concerns or questions.