

Board of Commissioners Consent Decree Information Sheet																																																							
Commissioner	District 3 – Nicole Massiah																																																						
Report Date	June 2026																																																						
Collection System Overview																																																							
District 3 contains more than 550 miles of sanitary sewer gravity mains and about 13,600 manholes. Most flows from District 3 are treated at the Snapfinger Plant, and some flows are directed toward Atlanta's South River WRF. The County has completed assessment of the Priority Areas with the District and have identified about 240,000 LF as requiring rehabilitation while the remaining sewer mains within the Priority Areas will undergo upkeep in Maintenance Management System program. Assessments and maintenance of the sewers outside of the Priority Areas are ongoing.																																																							
Assessment Progress																																																							
Methodologies for assessment include smoke testing, in which non-toxic smoke is injected into the system to identify areas of potential I&I in the system; acoustic testing, which utilizes sound waves to detect breakages and voids; CCTV inspection, which provides a visual inspection of sewer lines; and, TISCIT which uses sonar to identify defects in large interceptor lines.																																																							
Total Assessments Progress <table> <tr> <th></th><th>Total Length (LF)</th></tr> <tr> <td>Priority Areas</td><td>2,325,730</td></tr> <tr> <td>Complete</td><td>2,325,730</td></tr> <tr> <td>Other Areas</td><td>4,825,320</td></tr> <tr> <td>Complete</td><td>4,492,847</td></tr> <tr> <td>To Be Completed</td><td>332,474</td></tr> <tr> <td>Grand Total</td><td>7,151,050</td></tr> </table>		Total Length (LF)	Priority Areas	2,325,730	Complete	2,325,730	Other Areas	4,825,320	Complete	4,492,847	To Be Completed	332,474	Grand Total	7,151,050	Assessments Completed by Type <table> <tr> <th></th><th>Length / Manhole Count</th></tr> <tr> <td>Priority Areas</td><td>2,325,730</td></tr> <tr> <td>Acoustic Inspection</td><td>917,513</td></tr> <tr> <td>CCTV Inspection</td><td>302,766</td></tr> <tr> <td>Manhole Condition Assessment</td><td>5,060</td></tr> <tr> <td>Point Repair</td><td>5</td></tr> <tr> <td>Sewer Cleaning</td><td>7,287</td></tr> <tr> <td>Smoke Testing</td><td>1,003,855</td></tr> <tr> <td>Sonar/TISCIT</td><td>89,244</td></tr> <tr> <td>Other Areas</td><td>4,825,320</td></tr> <tr> <td>Acoustic Inspection</td><td>1,232,119</td></tr> <tr> <td>CCTV Inspection</td><td>1,378,991</td></tr> <tr> <td>Lining</td><td>50,980</td></tr> <tr> <td>Manhole Condition Assessment</td><td>4,052</td></tr> <tr> <td>Manhole Rehab / Replace</td><td>42</td></tr> <tr> <td>Point Repair</td><td>74</td></tr> <tr> <td>Sewer Cleaning</td><td>245,250</td></tr> <tr> <td>Smoke Testing</td><td>1,418,398</td></tr> <tr> <td>Sonar/TISCIT</td><td>495,414</td></tr> <tr> <td>Grand Total</td><td>7,151,050</td></tr> </table>		Length / Manhole Count	Priority Areas	2,325,730	Acoustic Inspection	917,513	CCTV Inspection	302,766	Manhole Condition Assessment	5,060	Point Repair	5	Sewer Cleaning	7,287	Smoke Testing	1,003,855	Sonar/TISCIT	89,244	Other Areas	4,825,320	Acoustic Inspection	1,232,119	CCTV Inspection	1,378,991	Lining	50,980	Manhole Condition Assessment	4,052	Manhole Rehab / Replace	42	Point Repair	74	Sewer Cleaning	245,250	Smoke Testing	1,418,398	Sonar/TISCIT	495,414	Grand Total	7,151,050
	Total Length (LF)																																																						
Priority Areas	2,325,730																																																						
Complete	2,325,730																																																						
Other Areas	4,825,320																																																						
Complete	4,492,847																																																						
To Be Completed	332,474																																																						
Grand Total	7,151,050																																																						
	Length / Manhole Count																																																						
Priority Areas	2,325,730																																																						
Acoustic Inspection	917,513																																																						
CCTV Inspection	302,766																																																						
Manhole Condition Assessment	5,060																																																						
Point Repair	5																																																						
Sewer Cleaning	7,287																																																						
Smoke Testing	1,003,855																																																						
Sonar/TISCIT	89,244																																																						
Other Areas	4,825,320																																																						
Acoustic Inspection	1,232,119																																																						
CCTV Inspection	1,378,991																																																						
Lining	50,980																																																						
Manhole Condition Assessment	4,052																																																						
Manhole Rehab / Replace	42																																																						
Point Repair	74																																																						
Sewer Cleaning	245,250																																																						
Smoke Testing	1,418,398																																																						
Sonar/TISCIT	495,414																																																						
Grand Total	7,151,050																																																						

Preventative Maintenance

Preventative maintenance includes preventing the intrusion of roots, cleaning of lines, and ensuring access through easement clearing allow DWM to ensure the integrity of the system. Information reported is for Q1 & Q2 of 2026 only.

Countywide Q1 & Q2	Total	District 3 - Q1 & Q2	Total
Cleaning (LFt)	553,674	Cleaning (LFt)	145,566
Easement Clearing (SqFt)	12,996,249	Easement Clearing (SqFt)	3,770,119
Root Control (LFt)	436,920	Root Control (LFt)	186,860
Grand Total	13,986,842	Grand Total	4,102,544

Priority Area Rehabilitation Progress

Priority Areas Progress		Rehabilitation Completed by Type	
	Total Length (LF)	Rehabilitation Method	Total Length (LF)
Contracted	257,728	Abandoned	2,372
Completed	256,994	Lining	234,984
In Progress	734	Replacement	18,469
Grand Total	257,728	Assessment	1,169
		Grand Total	256,994

Lift Stations & Force Mains

Sewer lift stations pump untreated wastewater via a force main from lower lying areas to areas that will allow for gravity flow of the wastewater to a treatment facility. Commission District 3 has 3 lift stations and 3,700 LF of force main to ensure the proper collection of wastewater. All rehabilitation work for lift stations in District 3 was completed by the end of 2019, and routine maintenance is ongoing.

Overall PASARP Progress

