

Board of Commissioners Consent Decree Information Sheet																																																							
Commissioner	Super District 7 – Dr. LaDena Bolton																																																						
Report Date	June 2026																																																						
Collection System Overview																																																							
Super District 7 contains more than 1,300 miles of sanitary sewer gravity mains and about 36,800 manholes. Most flows from Super District 7 are directed toward Snapfinger Plant and the Pole Bridge Plant, with a portion of the flows treated by the City of Atlanta or Gwinnett County. The County has completed assessment of the Priority Areas with the District and have identified about 420,000 LF as requiring rehabilitation while the remaining sewer mains within the Priority Areas will undergo upkeep in Maintenance Management System program. Assessment and maintenance of the sewers outside of the Priority Areas are ongoing.																																																							
Assessment Progress																																																							
Methodologies for assessment include smoke testing, in which non-toxic smoke is injected into the system to identify areas of potential I&I in the system; acoustic testing, which utilizes sound waves to detect breakages and voids; CCTV inspection, which provides a visual inspection of sewer lines; and, TISCIT which uses sonar to identify defects in large interceptor lines.																																																							
Total Assessments Progress <table> <tr> <th></th><th>Total Length (LF)</th></tr> <tr> <td>Priority Areas</td><td>4,364,250</td></tr> <tr> <td>Complete</td><td>4,364,250</td></tr> <tr> <td>Other Areas</td><td>12,540,756</td></tr> <tr> <td>Complete</td><td>11,765,194</td></tr> <tr> <td>To Be Completed</td><td>775,561</td></tr> <tr> <td>Grand Total</td><td>16,905,005</td></tr> </table>		Total Length (LF)	Priority Areas	4,364,250	Complete	4,364,250	Other Areas	12,540,756	Complete	11,765,194	To Be Completed	775,561	Grand Total	16,905,005	Assessments Completed by Type <table> <tr> <th></th><th>Length / Manhole Count</th></tr> <tr> <td>Priority Areas</td><td>4,364,250</td></tr> <tr> <td>Acoustic Inspection</td><td>1,670,468</td></tr> <tr> <td>CCTV Inspection</td><td>551,453</td></tr> <tr> <td>Manhole Condition Assessment</td><td>10,670</td></tr> <tr> <td>Point Repair</td><td>6</td></tr> <tr> <td>Sewer Cleaning</td><td>13,833</td></tr> <tr> <td>Smoke Testing</td><td>1,987,809</td></tr> <tr> <td>Sonar/TISCIT</td><td>130,011</td></tr> <tr> <td>Other Areas</td><td>12,540,756</td></tr> <tr> <td>Acoustic Inspection</td><td>4,134,227</td></tr> <tr> <td>CCTV Inspection</td><td>3,570,816</td></tr> <tr> <td>Lining</td><td>87,369</td></tr> <tr> <td>Manhole Condition Assessment</td><td>15,856</td></tr> <tr> <td>Manhole Rehab / Replace</td><td>457</td></tr> <tr> <td>Point Repair</td><td>192</td></tr> <tr> <td>Sewer Cleaning</td><td>384,491</td></tr> <tr> <td>Smoke Testing</td><td>3,524,829</td></tr> <tr> <td>Sonar/TISCIT</td><td>822,518</td></tr> <tr> <td>Grand Total</td><td>16,905,005</td></tr> </table>		Length / Manhole Count	Priority Areas	4,364,250	Acoustic Inspection	1,670,468	CCTV Inspection	551,453	Manhole Condition Assessment	10,670	Point Repair	6	Sewer Cleaning	13,833	Smoke Testing	1,987,809	Sonar/TISCIT	130,011	Other Areas	12,540,756	Acoustic Inspection	4,134,227	CCTV Inspection	3,570,816	Lining	87,369	Manhole Condition Assessment	15,856	Manhole Rehab / Replace	457	Point Repair	192	Sewer Cleaning	384,491	Smoke Testing	3,524,829	Sonar/TISCIT	822,518	Grand Total	16,905,005
	Total Length (LF)																																																						
Priority Areas	4,364,250																																																						
Complete	4,364,250																																																						
Other Areas	12,540,756																																																						
Complete	11,765,194																																																						
To Be Completed	775,561																																																						
Grand Total	16,905,005																																																						
	Length / Manhole Count																																																						
Priority Areas	4,364,250																																																						
Acoustic Inspection	1,670,468																																																						
CCTV Inspection	551,453																																																						
Manhole Condition Assessment	10,670																																																						
Point Repair	6																																																						
Sewer Cleaning	13,833																																																						
Smoke Testing	1,987,809																																																						
Sonar/TISCIT	130,011																																																						
Other Areas	12,540,756																																																						
Acoustic Inspection	4,134,227																																																						
CCTV Inspection	3,570,816																																																						
Lining	87,369																																																						
Manhole Condition Assessment	15,856																																																						
Manhole Rehab / Replace	457																																																						
Point Repair	192																																																						
Sewer Cleaning	384,491																																																						
Smoke Testing	3,524,829																																																						
Sonar/TISCIT	822,518																																																						
Grand Total	16,905,005																																																						

Preventative Maintenance

Preventative maintenance includes preventing the intrusion of roots, cleaning of lines, and ensuring access through easement clearing allow DWM to ensure the integrity of the system. Information reported is for Q1 and Q2 of 2026 only.

Countywide Q1 & Q2	Total	Super District 7 - Q1 & Q2	Total
Cleaning (LFt)	553,674	Cleaning (LFt)	299,367
Easement Clearing (SqFt)	12,996,249	Easement Clearing (SqFt)	10,588,768
Root Control (LFt)	436,920	Root Control (LFt)	144,771
Grand Total	13,986,842	Grand Total	11,032,905

Priority Area Rehabilitation Progress

Priority Areas Progress		Rehabilitation Completed by Type	
	Total Length (LF)	Rehabilitation Method	Total Length (LF)
Contracted	563,892	Abandoned	9,328
Completed	558,640	Lining	490,907
In Progress	5,252	Point Repair	6,084
Grand Total	563,892	Point Repair & Lining	695
		Replacement	48,861
		Assessment	2,766
		Grand Total	558,640

Lift Stations & Force Mains

Sewer lift stations pump untreated wastewater via a force main from lower lying areas to areas that will allow for gravity flow of the wastewater to a treatment facility. Super District 7 has 59 lift stations and 153,800 LF of force main to ensure the proper collection of wastewater. All lift station rehabilitation in Super District 7 was completed by 2019, and routine maintenance is ongoing.

Overall PASARP Progress

